

ServPro

10/2

The crew continued removing affected materials from the following rooms:

- B11 Demolition is 10% completed
- B12 Demolition prep is completed and demolition will begin tomorrow.
- B13 Tenant does not want any demolition in his unit. JS Held has demolition requirements in his unit. I will talk to Kevin tomorrow more extensively about this issue.
- B23 Demolition and final cleaning complete. Pending final PM inspection
- B24 Demolition and final cleaning complete. Pending final PM inspection
- B25 Demolition and final cleaning complete. Pending final PM inspection
- B31 Demolition and final cleaning complete. Pending final PM inspection
- B32 Demolition and final cleaning complete. Pending final PM inspection
- B33 Demolition and final cleaning complete. Pending final PM inspection
- B34 Demolition and final cleaning complete. Pending final PM inspection
- B35 Demolition and final cleaning complete. Pending final PM inspection
- B41 Demolition is complete. Final cleaning is roughly 50% completed
- B42 Demolition is complete. Final cleaning is roughly 30%
- B43 Demolition is complete. Final Cleaning is roughly 60% completed
- B44 Demolition is complete. Final Clean is roughly 30% completed
- B45 Demolition is complete. Final Clean is roughly 45% completed

10/4

The crews continued removing affected materials in the B and C buildings. Here is the progress list:

- B11 Demolition is complete and final cleaning is 50% complete
- B13 Demolition is complete and cleaning is complete as well
- B51 Demolition is complete and final cleaning is 25% complete
- B55 Demolition is complete and final cleaning is 3-% complete
- C11 Demolition is 25% complete
- C12 Demolition is 40% complete
- C21 Demolition is 10% complete
- C23 Demolition is 50% complete
- C32 Demolition is complete and final cleaning is 50% complete
- C41 Demolition is complete and final clean is complete